

HC WWTP CONSTRUCTION STATUS REPORT

November 14, 2024

Current Financials (as of 10/30/2024):

Zion's Wealth & Fiduciary: \$5,277,772.22
CalTrust Investments: \$3,896,906.90
Laif: \$2,701,148.65
General Checking Account: \$1,413,909.03

SRF Loan Update:

The District has submitted paperwork for Disbursement #9 on November 8th, 2024.

Expected income from 11/01/2024 to 11/30/2024:

Accts receivable for October 2024 - \$350,000.00
Taxes (received in September) - \$0.00
Taxes (expected in October) – \$328,000.00

Invoices paid to date:

Pacific HydroTech: \$10,432,610.68
Webb: \$905,728.71
Dudek: \$443,040.00

(Total: \$11,781,379.39)

Future Estimated Invoices:

Pacific HydroTech:
October: \$0.00

Webb:
October: \$10,466.13

Change orders:

\$24,270.00 **credit** for no Concrete Painting
\$66,532.80 **debit** for Scum Box
\$17,307.98 **debit** for Slide Gate at Equalization Tank

Construction is expected to go through November 2024, with the electrical being the last part of it. The loan repayments will start 12 months after completion.

Ideal bank balance should not below \$400,000 to maintain accounts payable and payroll.

HUSTON CREEK WWTP CONSTRUCTION PROJECT PROGRESS PAYMENTS

PACIFIC HYDROTECH - CONSTRUCTION		CONTRACT AMOUNT	CHANGE ORDERS	BALANCE
Inv #1 - #19	\$	8,205,254.06		
Inv #20	\$	547,336.94		
Inv #21	\$	442,686.04		
Inv #22	\$	602,963.38		
Inv #23	\$	73,925.66		
Inv #24	\$	54,997.62		
Inv #25	\$	94,008.75		
Inv #26	\$	48,156.80		
Inv #27	\$	66,821.05		
Inv #28	\$	296,460.38		
	\$	10,432,610.68	\$ 10,600,800.00	\$ 59,570.78
				\$ 227,760.10

WEBB ASSOCIATES - MANAGEMENT		CONTRACT AMOUNT	CHANGE ORDERS	BALANCE
JAN 22 - DEC 22	\$	426,201.31		
JAN 23 - DEC 23	\$	403,409.63		
JAN 24 - JUL 24	\$	59,898.96		
AUG 24 - SEP 24	\$	16,218.81		
	\$	905,728.71	\$ 887,300.00	\$ 100,000.00
				\$ 81,571.29

DUDEK - ENGINEERING		CONTRACT AMOUNT	CHANGE ORDERS	BALANCE
OCT 21 - DEC 22	\$	392,471.13		
JAN 23 - MAY 23	\$	50,568.87		
	\$	443,040.00	\$ 443,040.00	\$ -
				\$ -

TOTAL	\$	11,781,379.39	\$	11,931,140.00	\$	159,570.78	\$	309,331.39
--------------	----	----------------------	----	----------------------	----	-------------------	----	-------------------

	SUBMITTED	RECEIVED			
DISBURSEMENT 1	12/06/22	04/18/23	\$	3,195,647.00	RECEIVED
DISBURSEMENT 2	01/30/23	04/18/23	\$	1,138,951.00	RECEIVED
DISBURSEMENT 3	05/08/23	09/08/24	\$	1,347,123.00	RECEIVED
DISBURSEMENT 4	08/03/23	10/10/23	\$	2,575,751.00	RECEIVED
DISBURSEMENT 5	11/23/23	02/29/24	\$	1,340,774.00	RECEIVED
DISBURSEMENT 6	02/01/24	04/23/24	\$	1,322,421.00	RECEIVED
DISBURSEMENT 7	05/09/24	09/13/24	\$	211,880.00	RECEIVED
DISBURSEMENT 8	07/29/24	09/13/24	\$	23,250.00	RECEIVED
DISBURSEMENT 9	11/08/24		\$	387,163.39	SUBMITTED
			\$	11,542,960.39	